

## Temple Street Project Update

### Phase 1

As part of the City's Council approved capital upgrades and infrastructure renewal plan, construction continues to steadily progress on Phase 1 of the Temple Street upgrade. The contractor, Locar Industries, has been extremely fortunate with this winter's mild weather allowing completion of underground utilities and servicing from Sunray Road to Chinook Avenue. As well, road works are moving forward; road reconstruction, concrete curb and gutter and sidewalks from Chinook Avenue to Pym Street are now substantially complete and Locar Industries is now working to complete the landscaping, grading and preparation for roadway paving through this zone.

Although weather dependant, the curb, gutter and sidewalk from Pym Street to Sunray Road will be installed shortly to be followed by road reconstruction, landscaping and paving.

We wish to thank residents for their patience and understanding during this construction period. Phase one is expected to be substantially complete in June and at this time, the project is on schedule and on budget.

### Phase 2

The City's engineering department has received design drawings (95% complete) for Phase 2 of the Temple Street capital works project. Because it is a continuation of Phase 1, the look and feel of Phase 2 will be identical to the already completed works. Phase 2 will continue east at Chinook Avenue and terminate at Bay Avenue. At this time, the City and Koers and Associates Engineering are preparing to finalize the 95% drawings and tender Phase 2 for summer construction although no firm dates are available.

As in Phase 1, the work will include the upgrade and replacement of the roadway, water and storm infrastructure. It will include non-mountable curb and gutter, separated sidewalks, grassed boulevards, LED streetlights and standard 1.5 metre bike lanes. When finished, the Temple Street upgrades will provide a safe pedestrian and cycling corridor for residents and visitors looking for an alternate to Island Highway 19A. This upgrade will complement the roadwork completed on Bay Avenue in 2013.

The City encourages residents within the Temple Street Phase 2 construction zone to review the drawings provided and familiarize themselves with the works to be completed along their frontage. The City will make every attempt to consider all reasonable requests prior to the start of construction. Please contact the engineering department if assistance in understanding the drawings is required.

### For more information:

Engineering and Operations Department      250 248-5412

---

City of Parksville | 100 Jensen Avenue East (P O Box 1390), Parksville, BC V9P 2H3  
Phone 250 248-6144 | Fax 250 954-4685 | [www.parksville.ca](http://www.parksville.ca)

<http://facebook.com/cityparksville> | [http://twitter.com/city\\_parksville](http://twitter.com/city_parksville) | <http://pinterest.com/cityparksville>

**About Parksville** — Located on Vancouver Island's sheltered east coast, 12,000 residents call Parksville their home. Parksville offers a quality lifestyle with many activities. We are committed to being the city of choice for ourselves and future generations in a clean, safe, friendly, economically viable and sustainable environment.