





Update #27 May 2025

May: ERWS Consumption



■ Parksville ■ RDN

May: Production Source



■ Wells ■ ERWS

May: Total Production (Wells & ERWS)



Englishman River Water Service

- Staff welcomed a summer student to the team.
- Operators focused on improving data accuracy in the online analytical equipment, including:
 - Reaching out to suppliers to confirm data and equipment operation.
 - Site visit from Endress+Hauser led to minor adjustments to help reduce drift and improve performance.
- Sodium hydroxide was relocated away from sulfuric acid, and the spill containment was upgraded with increased holding capacity. These are temporary measures until the tank upgrade project is completed.
- Operators reviewed and noted improvements for confined space entry and lockout procedures. Safety remains a top priority for the team.
- Work continued in the chemical room to install overhead protection to prevent drips in the event of leaks. A small leak was identified in the sulfuric acid line and was promptly fixed.
- Two school tours took place in May.

Arrowsmith Water Service

- Solar panels were installed at the dam. They are producing power but not communicating with the SCADA system. It is expected that work will be completed by the end of June.

