





Update #25 March 2025

March: ERWS Consumption



■ Parkville ■ RDN

March: Production Source



■ Wells ■ ERWS

March: Total Production (Wells & ERWS)

177,290 m³

Englishman River Water Service

- Due to a major storm in early March, the plant was shut down as a precautionary measure.
- Two power outages occurred in April.
- With the chemical room audit complete, issues that can be managed in-house are starting to be addressed.
 - Drainage issue from chemical skids addressed, preventing chemicals from dripping on operators working below the skids.
 - Parts ordered to help with the relocation of the temporary setup for sodium hydroxide, which is currently too close to sulfuric acid. This will reduce the risks associated with sulfuric acid and allow for more space for the tank replacement scheduled for late 2025.

Arrowsmith Water Service

- Early in March, Operators were able to access the dam and the chambers were pumped. Currently not accessible due to snow.
- Due to rainfall and snowmelt, the dam lake level has gone up 3.6m in March .
- PO has been issued for the solar power off-grid system.
- Roof work to start as soon as access is available.
- Snow Water Equivalent at Mount Cokely is currently just above 2017-2024 average.
- The dam lake level is currently above historical average, and it is roughly 1.2m below spill level.

Mount Cokely Weather Station 3B02A

